M. A. R. 57 (Rule 116) **No. D** 67122

Measurement Book

Serial No. ..... From ..... To .....

Name of work .....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

Date	Full description, etc, of work	Number	Dimensions: Length	Dimensions: Breadth	Dimensions: Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8

Name of work: Construction of Public toilet near NH 1st main Kempegowda nagara. Storm water drain in ward No 15. T. Dasarahalli Zone.

Estimate cost: RS 7.395 lakhs.

P. Code - 3110

Job Code: 015-16-000036

Work Order No: EE/DD1/WO/120/16-17 at. 28.01.17.

A. A No: EE/DD1/AS/ON/16-17. at. 27.05.16

T.S No: EE/DD1/TS/ON/16-17. at 27.05.16.

Tender Notification No: BBMP/EE/DD1/Tender/06/16-17. at. 3.11.16.

Agency: - Sri Honnegowda M.G.

Retarded on: - 30/04/2018.

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
Item No:-1	Earthwork excavation for foundation of buildings, water Supply, Sewer lines & electrical conduits either in pits or in trenches 1.5m & above and cartage within hard soil after breaking of clods complete as per Specification etc qty brought from this no B Page No:- 67193/1. qty = 83.59 cum @ Rs. 264.00/cum						22068.00/-
Item No:-2	Providing & laying in position plain cement concrete of nominal mix 1:4:8 using 40mm & down size graded granite metal machine mixed as per specifications etc - qty brought from this no B Page No:-67194/1. qty = 9.86 cum @ Rs 4628.00/cum						45632.00/-

Carried over...

M. A. R. 57 (Rule 116) **No. D**

Measurement Book

67123

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Item No: 3 providing & constructing granite / trap / trabalt Size Stone masonry in foundation with cement mortar 1:6 using complete as per Specifications etc. complete. Qty brought from this MB page no = 671.95				Qty =	11.27 cum	
	@ Rs 3774.00/cum						42533.00/-
	Item No: 4 providing & constructing granite / trap / trabalt Size Stone masonry in foundation with cement mortar 1:6 using complete as per Specifications						
	L.H	2	10.45	0.45	0.45	4.23 cum	
	S.W	2	3.40	0.45	0.45	1.38 cum	

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Partition wall	1	7.20	0.45	0.45	1.46 m	
		1	2.65	0.45	0.45	0.54 m	
		1	3.95	0.45	0.45	0.80 m	
		4	1.10	0.45	0.45	0.89 m	
						3.10 cum	
				limit to		8.40 cum	
				@ Rs. 4476.00/cum			37598.00/-
	Item No 5 providing & laying in position plain cement concrete of mix 1:2:4 with opc cement @ 320 kgs with 40 mm down graded granite metal coarse aggregates curing complete as per specifications.						
		L H	2	10.45	0.45	0.10	0.94 cum
		S H	2	3.40	0.45	0.10	0.31 m
	Variation						